

NEWTOWN CREEK DRAFT SIX MONTH SCHEDULE

2023						
Task/Activities	Nov	Dec	Jan	Feb	Mar	Apr
OU1 RI/FS						
CFT Model						
NCG Resolves EPA Comments	█					
NCG Prepares Revised Draft Report			█			
EPA Peer Review/Review						
PRAOs/PRGs/Background Approach						
CSTAG East Branch Early Action FFS Comments	█					
CSTAG Early Action FFS Comment Responses	█					
Revise Draft Final RAOs/PRGs Memo	█					
Finalize LTE Modeling Inputs	█		█			
Field Programs						
FS Supplemental Data Collection						
East River Surface Water Sampling	█					
Lateral Groundwater Study						
EPA Hydrogeologic Testing (1)	█					
EPA Data Deliverables			█			
EPA Prepare Data Summary Report					█	
National Grid SWPH Sampling (1)						
Sediment sampling			█			
Data Review and Reporting			█			
NYSDEC Uplands Sources Investigation						
Seep sampling						
Data Review and Reporting	█					
Alternatives Memorandum						
NCG Resolves EPA Comments	█					
NCG Prepares Revised Draft Memo	█		█			
EPA Reviews & Provides Comments					█	
NCG Resolves EPA Comments					█	
FS Report						
NCG Prepares Draft Report	█					
OU1 Early Action						
FFS Report						
EPA Reviews & Provides Comments	█					
NCG Resolves EPA Comments	█					
NCG Prepares Final Report			█			
EPA Reviews Revised Report					█	
OU2 Monitoring Program						
Planning Documents (1)						
NYC Prepares & Submits Revised Work Plan	█					
EPA Reviews & Approves Revised Work Plan	█					
Sampling Program (1)						
NYC Mobilization & Sampling			█			
Acronyms:						
CFT - Contaminant Fate & Transport			NYC - New York City			
CSTAG - Contaminated Sediment Technical Advisory Group			NCG - Newtown Creek Group			
EPA - Environmental Protection Agency			OU - Operable Unit			
FFS - Focus Feasibility Study			PRG - Preliminary Remediation Goals			
FS - Feasibility Study			RAO - Remedial Action Objectives			
LTE - Long Term Equilibrium						
Notes:						
1-Tentative schedule;						